

*Here is the latest update from Palm Beach County Engineering Department on the Lyons Road Construction Project.*

*Source: Vice Mayor Sachs' office:*

*The contractor has performed all the work on the roadway that they are able to provide at this point. There are several items that are being worked on to allow the contractor to progress towards completion. These items and their status include:*

- A change order is needed to allow the roadway south of the L-38 bridge to begin. County staff has received a submittal from the contractor and plans to bring the change order to the Board of County Commissioners in their August 2023 meeting to allow construction to start south of the bridge in September 2023.*
- Utility issues have delayed work but the contractor has reached agreement with the PBC Water Utilities Department (WUD) on the method of work for the reclaimed water main and the contractor has committed provide WUD with the cost estimate for this work this week. The contractor needs information on the availability of supplies from the manufacturer to finalize costs.*
- County staff asked the contractor to provide costs to mobilize possibly multiple times to milling and applying friction to the southbound section of Lyons Road to allow for 2-lanes between 155th and Golden Gate Ave. The contractor committed to providing a cost to do this work this week.*
- There has been a delay in the temporary signal construction at Atlantic and Lyons Rd. The delivery of temporary poles has been pushed to August due to material procurement delays, according to the PBC Traffic Division. Once the temporary signal is in place, the contractor will begin working at the intersection of Lyons and Atlantic.*
- Since the final overall completion date cannot be estimated at this time due to the current circumstances, County staff has asked for a 4-week schedule and expects to have this next week.*